BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency	**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 1		Levelling course using Flexible Cementatious Material A concrete mix in the ratio 1:1.5:3 (1:cement : 1.5 quartz powder : 3 graded stone) is laid to make haunch at junction of parapet and roof slab and at damaged portions to drain off water. The factory made dry CEMENTATIOUS silica sand power consisting of dry cement mortar (1 cement : 4 silica sand) shall be mixed with additives like ISOPROOF chemical and acrylic polymer and water to arrive at workable consistency. The same shall be applied over the prepared surface to give even surface and act as base for geotextile fabric.							
Measurement Taken on		23/11/2022							
			Sqm	1	30.25	15.95		482.49	
							Total Executed Quantity	**482.49**	
							Qty Carried to Summary	**482.49**	

23/11/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency		**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**							
Chainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
From	**To**								
		Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 550							
Item No. 2									
Measurement Taken on		23/9/22, 12/11/22, 16/1/23							
		Column	MT	from Steel Calculation Sheet				2.93	
		Lintel	MT	from Steel Calculation Sheet				0.67	
		Chajja	MT	from Steel Calculation Sheet				0.09	
		Slab	MT	from Steel Calculation Sheet				0.07	
							Total Executed Quantity	**3.75**	
							Qty Carried to Summary	**3.75**	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

NAME OF WORK : Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

Steel calculation sheet

PREMEASUREMENT SHEET

SI.NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage			mm			m	m	m	m	kg/m	Kg's
From To											
Item No.2	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 550										
1	**COLUMNS**										
Measurements taken on											
	C1	3	16	8	24	4.35	0.00	4.35	104.40	1.578336	164.78
	Circular Rings @ 300c/c	3	8	16	48	0.94	0	0.94248	45.2389	0.39	17.850561
	C2	1	20	8	8	4.35	0.00	4.35	34.80	2.46615	85.82
	Circular Rings @ 300c/c	1	8	16	16	0.94	0	0.94248	15.0796	0.39	5.9501871
	C3	2	25	4	8	4.35	0.00	4.35	34.80	3.85336	134.10
		2	20	4	8	4.35	0.00	4.35	34.80	2.46615	85.82
	Circular Rings @ 300c/c	2	8	16	32	0.94	0	0.94248	30.1593	0.39	11.900374
	C4	1	32	4	4	2.85	0.00	2.85	11.40	6.313345	71.97
		1	25	8	8	2.85	0.00	2.85	22.80	3.85336	87.86
	Rectangle Rings @ 300 c/c	1	8	11	11	1.80	0.00	1.80	19.80	0.394584	7.81
	Rectangle Rings @ 300 c/c	1	8	11	11	1.48	0.00	1.48	16.28	0.394584	6.42
	C5	2	20	8	16	4.05	0.00	4.05	64.80	2.46615	159.81
		2	16	4	8	4.05	0.00	4.05	32.40	1.578336	51.14
	Rectangle Rings @ 300 c/c	2	8	15	30	1.80	0.00	1.80	54.00	0.394584	21.31
	Rectangle Rings @ 300 c/c	2	8	15	30	1.48	0.00	1.48	44.40	0.394584	17.52
	C8	2	20	4	8	4.05	0.00	4.05	32.40	2.46615	79.90
		2	16	8	16	4.05	0.00	4.05	64.80	1.578336	102.28
	Rectangle Rings @ 300 c/c	2	8	15	30	1.80	0.00	1.80	54.00	0.394584	21.31
	Rectangle Rings @ 300 c/c	2	8	15	30	1.48	0.00	1.48	44.40	0.394584	17.52
	C9	5	25	4	20	4.05	0.00	4.05	81.00	3.85336	312.12

Asst. Executive Engineer, Yelahanka Division, BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

NAME OF WORK : Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

Steel calculation sheet

PREMEASUREMENT SHEET

SI.NO		Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage				mm			m	m	m	m	kg/m	Kg's
From	To											
			5	20	8	40	4.05	0.00	4.05	162.00	2.46615	399.52
		Rectangle Rings @ 300 c/c	5	8	15	75	1.80	0.00	1.80	135.00	0.394584	53.27
		Rectangle Rings @ 300 c/c	5	8	15	75	1.48	0.00	1.48	111.00	0.394584	43.80
		C10	3	25	8	24	4.05	0.00	4.05	97.20	3.85336	374.55
			3	20	4	12	4.05	0.00	4.05	48.60	2.46615	119.85
		Rectangle Rings @ 300 c/c	3	8	15	45	1.80	0.00	1.80	81.00	0.394584	31.96
		Rectangle Rings @ 300 c/c	3	8	15	45	1.48	0.00	1.48	66.60	0.394584	26.28
		C11	2	25	12	24	4.05	0.00	4.05	97.20	3.85336	374.55
		Rectangle Rings @ 300 c/c	2	8	15	30	1.80	0.00	1.80	54.00	0.394584	21.31
		Rectangle Rings @ 300 c/c	2	8	15	30	1.48	0.00	1.48	44.40	0.394584	17.52
											Sub Total	2925.79
2		Lintel										
Measurements taken on												
			1									
		Top bars		12	2	2	30.00	0.00	30.00	60.00	0.887814	53.27
		Bottom bars		16	2	2	30.00	0.00	30.00	60.00	1.578336	94.70
		stirrups @ 150C/C		8	201	201	0.80	0.00	0.80	160.80	0.394584	63.45
			1									
		Top bars		12	2	2	15.95	0.00	15.95	31.90	0.887814	28.32
		Bottom bars		16	2	2	15.95	0.00	15.95	31.90	1.578336	50.35
		stirrups @ 150C/C		8	108	108	0.80	0.00	0.80	86.40	0.394584	34.09
			1									
		Top bars		12	2	2	10.27	0.00	10.27	20.54	0.887814	18.24
		Bottom bars		16	2	2	10.27	0.00	10.27	20.54	1.578336	32.42
		stirrups @ 150C/C		8	70	70	0.80	0.00	0.80	56.00	0.394584	22.10
			1									
		Top bars		12	2	2	5.56	0.00	5.56	11.12	0.887814	9.87
		Bottom bars		16	2	2	5.56	0.00	5.56	11.12	1.578336	17.55
		stirrups @ 150C/C		8	39	39	0.80	0.00	0.80	31.20	0.394584	12.31
			2									
		Top bars		12	2	4	4.72	0.00	4.72	18.88	0.887814	16.76
		Bottom bars		16	2	4	4.72	0.00	4.72	18.88	1.578336	29.80
		stirrups @ 150C/C		8	33	66	0.80	0.00	0.80	52.80	0.394584	20.83
			1									
		Top bars		12	2	2	3.27	0.00	3.27	6.54	0.887814	5.81
		Bottom bars		16	2	2	3.27	0.00	3.27	6.54	1.578336	10.32
		stirrups @ 150C/C		8	23	23	0.80	0.00	0.80	18.40	0.394584	7.26

Asst. Executive Engineer Project Director Zone-2 Yelahanka BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

NAME OF WORK : Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

Steel calculation sheet

PREMEASUREMENT SHEET

SI.NO		Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage				mm			m	m	m	m	kg/m	Kg's
From	To											
			1									
		Top bars		12	2	2	7.05	0.00	7.05	14.10	0.887814	12.52
		Bottom bars		16	2	2	7.05	0.00	7.05	14.10	1.578336	22.25
		stirrups @ 150C/C		8	48	48	0.80	0.00	0.80	38.40	0.394584	15.15
			2									
		Top bars		12	2	4	3.04	0.00	3.04	12.16	0.887814	10.80
		Bottom bars		16	2	4	3.04	0.00	3.04	12.16	1.578336	19.19
		stirrups @ 150C/C		8	22	44	0.80	0.00	0.80	35.20	0.394584	13.89
			4									
		Top bars		12	2	8	1.56	0.00	1.56	12.48	0.887814	11.08
		Bottom bars		16	2	8	1.56	0.00	1.56	12.48	1.578336	19.70
		stirrups @ 150C/C		8	12	48	0.80	0.00	0.80	38.40	0.394584	15.15
											Sub Total	**667.18**
3		**Chajja**										
Measurements taken on												
			10									
		8# @150c/c at top		8	11	110	1.10	0.00	1.10	121.00	0.39	47.74
		8# @200 c/c distribution		8	5	52	1.50	0.00	1.50	77.25	0.39	30.48
			4									
		8# @150c/c at top		8	5	20	1.10	0.00	1.10	22.00	0.39	8.68
		8# @200 c/c distribution		8	5	21	0.60	0.00	0.60	12.36	0.39	4.88
											Sub Total	**91.78**
4		**Slab**										
Measurements taken on												
			1									
		8# @100c/c crank alternate bars		8	9	9	6.08	1.34	7.42	69.04	0.39	27.24
		8# @100c/c crank alternate bars		8	9	9	6.08	0.00	6.08	56.54	0.39	22.31
		8# @250 c/c distribution		8	25	25	1.66	0.00	1.66	42.03	0.39	16.58
											Sub Total	**66.14**
											Total Steel Quantity in Kg	**3750.89**
											Total Steel Quantity in tonne	**3.75**

Asst. Executive Engineer Project Division No. One Yelahanka, Bangalore-92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency	**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No. 7		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.							
Measurement Taken on		23/11/2022							
		Lintel							
		Longer Direction	Sqm	1	30	0.6		18.00	
			Sqm	1	0.65	0.6		0.39	
		Shorter Direction	Sqm	1	15.95	0.6		9.57	
		Changing Room	Sqm	1	10.27	0.6		6.16	
			Sqm	1	5.56	0.6		3.34	
		Near Staircase	Sqm	2	4.72	0.6		5.66	
			Sqm	1	3.27	0.6		1.96	
			Sqm	1	7.05	0.6		4.23	
			Sqm	2	3.04	0.6		3.65	
			Sqm	4	1.56	0.6		3.74	
							Total Executed Quantity	**56.71**	
							Qty Carried to Summary	**56.71**	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency		**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**							
Chainage in m		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
From	**To**								
Item No. 8		Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaitons.							
Measurement Taken on		23/11/22							
		Chajja							
		Near Door	Sqm	1	6.23	0.6		3.74	
		Windows	Sqm	10	1.5	0.6		9.00	
		V	Sqm	4	0.9	0.6		2.16	
							Total Executed Quantity	**14.90**	
							Qty Carried to Summary	**14.90**	

C & PC

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
23/11/22

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency	**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
	E1	KSRB 4-6.5 Providing, fixing and removing of formwork, Centering, shuttering and scaffolding for olumns,Pillers,posts and truts, square /rectangle/polygon in plan including cost of all materials,labour complete as per specification specification no KBS 4.6.2							
Measurement Taken on		27-11-22							
		Rectangle Column							
		C4	Sqm	1	1.8		2.85	5.13	
		C5	Sqm	2	1.8		4.05	14.58	
		C8	Sqm	2	1.8		4.05	14.58	
		C9	Sqm	5	1.8		4.05	36.45	
		C10	Sqm	3	1.8		4.05	21.87	
		C11	Sqm	2	1.8		4.05	14.58	
						Total Executed Quantity		**107.19**	
						Qty Carried to Summary		**107.19**	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

PREMEASUREMENT SHEET

First & Final Bill

Agency	**Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094**

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
E2		KSRB 4-6.6 Providing, fixing and removing of formwork, Centering, shuttering and scaffolding for Columns, Pillers,posts and struts, circularor curved includingcost of all materials,labour complete as per specification specification no KBS 4.6.2							
Measurement Taken on		29-11-22							
		Circular Column							
		C1	Sqm	3	0.94		4.35	12.30	
		C2	Sqm	1	0.94		4.35	4.10	
		C3	Sqm	2	0.94		4.35	8.20	
							Total Executed Quantity	**24.60**	
							Qty Carried to Summary	**24.60**	

C&FC

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

27/11/22

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency	Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 1		Levelling course using Flexible Cementatious Material A concrete mix in the ratio 1:1.5:3 (1:cement : 1.5 quartz powder : 3 graded stone) is laid to make haunch at junction of parapet and roof slab and at damaged portions to drain off water. The factory made dry CEMENTATIOUS silica sand power consisting of dry cement mortar (1 cement : 4 silica sand) shall be mixed with additives like ISOPROOF chemical and acrylic polymer and water to arrive at workable consistency. The same shall be applied over the prepared surface to give even surface and act as base for geotextile fabric.									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no. (1)						**482.49**			
		Total Executed Quantity						**482.49**			
		Tender Quantity						**427.26**			
		Quantity Upto 125%						**482.49**			
		Now to be Paid Quantity									
		Quantity Upto 125%						**482.49**	**922.00**	**444854.00**	
Item No. 2		Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 550									
			MT								
		Vide Total executed Quantity from premeasuremet Page no. (2)						**3.75**			
		Total Executed Quantity						**3.75**			
		Tender Quantity						**0.29**			
		Quantity Upto 125%						**0.36**			
		Quantity Above 125%						**3.39**			
		Now to be Paid Quantity									
		Quantity Upto 125%						**0.36**	**82730.00**	**29907.00**	29782
		Quantity Above 125%						**3.39**	**81912.43**	**277634.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 3		Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800 kg/m3 Having aq minimum average compressive strength of 5.00 N.mm2 confirming to IA 2185 (Part q) 2005 and constructed with CM 1:4 as [er IS 2572:2005 including cost of all materials labour charges, scaffolding. curing hire charges of machineries etc as per specifications Solid concrete blocks of Size 400x200x200 mm									
Measurement Taken on											
0	30	Longer Direction	Sqm	1	30.0		5.05	151.50			
30	30.65		Sqm	1	0.65		5.05	3.28			
		Shorter Direction	Sqm	1	15.95		6.82	108.78			
		Changing Room	Sqm	1	10.27		2.85	29.27			
			Sqm	1	5.56		2.85	15.85			
		Near Staircase	Sqm	2	4.72		0.4	3.78			
			Sqm	1	3.27		2.85	9.32			
			Sqm	1	7.05		2.85	20.09	341.87		
		Deduction									
		Window	Sqm	-12	1.2		1.5	-21.60			
		V	Sqm	-4	0.6		0.6	-1.44			
		Doors									
		In Gym Area	Sqm	-1	0.75		2.1	-1.58			
		Near Staircase	Sqm	-1	1.5		2.25	-3.38			
		Changing Room	Sqm	-2	0.9		2.4	-4.32			

C & E
Examined
31/01/23
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

309.56

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		Total Executed Quantity						**309.56**			
		Tender Quantity						**223.67**			
		Quantity Upto 125%						**279.59**			
		Quantity Above 125%						**29.97**			
		Now to be Paid Quantity									
		Quantity Upto 125%						**279.59**	**1084.00**	**303073.00**	
		Quantity Above 125%						**29.97**	**1044.55**	**31303.00**	
Item No. 4		Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200mm having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications.									
Measurement Taken on											
		Toilet	Sqm	2	3.04		2.85	17.33			
			Sqm	4	1.56		2.85	17.78			
		Deduction							35.11		
		Doors	Sqm	-4	0.75		2.1	-6.30			
		Total Executed Quantity						**28.81**			
		Modified Schedule B Qty						**28.81**			
		Now to be Paid Quantity						**28.81**	**968.00**	**27891.00**	
Item No. 5		Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., for all super structure works with all lead and liftetc., complete. (exculsive of cost of steel and fabricationcharges)									
Measurement Taken on											
		Lintel									
		Longer Direction	Cum	1	30	0.20	0.20	1.20			
			Cum	1	0.65	0.20	0.20	0.03			

C&FC Executive Engineer Division Yelahanka Zone BBMP, Bangalore-92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency: Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		Shorter Direction	Cum	1	15.95	0.20	0.20	0.64			
		Changing Room	Cum	1	10.27	0.20	0.20	0.41			
			Cum	1	5.56	0.20	0.20	0.22			
		Near Staircase	Cum	2	4.72	0.20	0.20	0.38			
			Cum	1	3.27	0.20	0.20	0.13			
			Cum	1	7.05	0.20	0.20	0.28			
		Toilet	Cum	2	3.04	0.20	0.20	0.24			
			Cum	4	1.56	0.20	0.20	0.25			
		Column									
		C1	Cum	3	4.35		0.94	12.30			
					Circular Column of Dia 0.3m						
		C2	Cum	1	4.35		0.94	4.10			
					Circular Column of Dia 0.3m						
		C3	Cum	2	4.35		0.94	8.20			
					Circular Column of Dia 0.3m						
		C4	Cum	1	2.85	0.60	0.30	0.51			
		C5	Cum	2	4.05	0.60	0.30	1.46			
		C8	Cum	2	4.05	0.60	0.30	1.46			
		C9	Cum	5	4.05	0.60	0.30	3.65			
		C10	Cum	3	4.05	0.60	0.30	2.19			
		C11	Cum	2	4.05	0.60	0.30	1.46			
		Slab at Toilet	Cum	1	6.28	1.66	0.12	1.25			
							Total Executed Quantity	**40.35**			
							Tender Quantity	**2.18**			
							Quantity Upto 125%	**2.73**			
							Quantity Above 125%	**37.62**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**2.73**	**6302.00**	**17173.00**	
							Quantity Above 125%	**37.62**	**6235.23**	**234595.00**	

C&FC

Executive Engineer, Asst. Executive Engineer, Project Division, Yelahanka, BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 6		Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour,HOM of machinery, finishing, curing, complete as per specifications									
Measurement Taken on											
		Chajja									
		Near Door	Sqm		1	6.23	0.6	3.74			
		Windows	Sqm		6	1.5	0.6	9.00			
		V	Sqm		4	0.9	0.6	2.16			
							Total Executed Quantity	**14.90**			
							Modified Schedule B Qty	**14.90**			
							Now to be Paid Quantity	**14.90**	**510.00**	**7598.00**	
Item No. 7		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						**56.71**			
							Total Executed Quantity	**56.71**			
							Tender Quantity	**32.76**			
							Quantity Upto 125%	**40.95**			
							Quantity Above 125%	**15.76**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**40.95**	**490.00**	**20066.00**	
							Quantity Above 125%	**15.76**	**461.57**	**7273.00**	
Item No. 8		Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels e tc., including edges including cost of all materials, labour complete as per specificaitons.									
			Sqm								
		Vide Total executed Quantity from premeasuremet Page no.						**14.90**			
							Total Executed Quantity	**14.90**			
							Modified Schedule B Qty	**14.90**			
							Now to be Paid Quantity	**14.90**	**400.00**	**5960.00**	

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 9		Providing and Constructing Standard Rubber Flooring for Indoor Areas using Rubber Memberain of 12mm to 16mm thick, to be layed over Prepared Cement Morter/Concrete surface using CM 1:6 Beneath rubber memvrain including cost of all materials, labour,packing joints and mortar, finishing, curing all lead & lift , transportation and also including all applicable taxes etc., complere as per firection of Engineer in Chrage of Work									
Measurement Taken on											
			Sqm	1	23.4	15.95		373.23			
		Deduction									
			Sqm	-1	5.03	3.88		-19.52			
							Total Executed Quantity	**353.71**			
							Tender Quantity	**290.00**			
							Quantity Upto 125%	**353.71**			
							Now to be Paid Quantity Upto 125%	**353.71**	**5132.00**	**1815259.00**	1815239
Item No. 10		Providing 18mm thick Internal cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour curing complete as per specifications.									
Measurement Taken on											
		Longer Direction	Sqm	1	30		5.05	151.50			
			Sqm	1	0.65		5.05	3.28			
		Shorter Direction	Sqm	1	15.95		6.82	108.78			
		Changing Room	Sqm	2	10.27		2.85	58.54			
			Sqm	2	5.56		2.85	31.69			
		Near Staircase	Sqm	4	4.72		0.4	7.55			
			Sqm	2	3.27		2.85	18.64			
			Sqm	2	7.05		2.85	40.19			
		Toilet	Sqm	2	3.04		2.85	17.33			
			Sqm	2	1.56		2.85	8.89			
											446.39

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency: Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
			Sqm	8	1.56		0.45	5.62			
			Sqm	2	2.74		0.45	2.47			
			Sqm	1	6.28	1.66		10.42			
			Sqm	4	1.35	1.64		8.86			
		Deduction									
		Window	Sqm	-12	1.2		1.5	-21.60			
		V	Sqm	-4	0.6		0.6	-1.44			
		Doors									
		In Gym Area	Sqm	-1	0.75		2.1	-1.58			
		Near Staircase	Sqm	-1	1.5		2.25	-3.38			
		Doors	Sqm	-8	0.75		2.1	-12.60			
		Changing Room	Sqm	-4	0.9		2.4	-8.64			
		C4	Sqm	-1	2.85		1.2	-3.42			
		C8	Sqm	-1	2.85		1.2	-3.42			
		C9	Sqm	-1	2.85		1.2	-3.42			
		Columns									
		C1	Sqm	3	4.35		0.94	12.30			
		C2	Sqm	1	4.35		0.94	4.10			
		C3	Sqm	2	4.35		0.94	8.20			
		C4	Sqm	1	2.85		1.80	5.13			
		C5	Sqm	2	4.05		1.80	14.58			
		C8	Sqm	2	4.05		1.80	14.58			
		C9	Sqm	5	4.05		1.80	36.45			
		C10	Sqm	3	4.05		1.80	21.87			
		C11	Sqm	2	4.05		1.80	14.58			
							Total Executed Quantity	**546.05**			
							Tender Quantity	**540.69**			
							Quantity Upto 125%	**546.05**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**546.05**	**323.00**	**176375.00**	

Asst. Executive Engineer Project Division Yelahanka BBMP, Bangalore-92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency	Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 11		Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering									
Measurement Taken on											
		External									
		Longer Direction	Sqm	1	30		5.05	151.50			
			Sqm	1	0.65		5.05	3.28			
		Shorter	Sqm	1	15.95		6.82	108.78			
		Chajja									
		Near Door	Sqm	2	6.23	0.6		7.48			
			Sqm	1	6.23		0.15	0.93			
		Windows	Sqm	20	1.5	0.6		18.00			
			Sqm	10	1.5		0.15	2.25			
			Sqm	8	0.9	0.6		4.32			
			Sqm	4	0.9		0.15	0.54			
		Deduction									
		Circular	Sqm	-6	4.35		0.3	-7.83			
		Rectangular	Sqm	-3	4.05		0.6	-7.29			
		Window	Sqm	-12	1.2		1.5	-21.60			
		V	Sqm	-4	0.6		0.6	-1.44			
		Doors	Sqm	-1	0.75		2.1	-1.58			
							Total Executed Quantity	**257.35**			
							Tender Quantity	**179.10**			
							Quantity Upto 125%	**223.88**			
							Quantity Above 125%	**33.47**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**223.88**	**312.00**	**69849.00**	
							Quantity Above 125%	**33.47**	**298.93**	**10006.00**	

Cert
Examined
Asst. Executive Engineer
Project Division
Yelahanka
BBMP, Bangalore - 92
34/01/23

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 12		Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications									
Measurement Taken on											
		Longer Direction	Sqm	1	30		5.05	151.50			
			Sqm	1	0.65		5.05	3.28			
		Shorter Direction	Sqm	1	15.95		6.82	108.78			
		Changing Room	Sqm	2	10.27		2.85	58.54			
			Sqm	2	5.56		2.85	31.69			
		Near Staircase	Sqm	4	4.72		0.4	7.55			
			Sqm	2	3.27		2.85	18.64			
			Sqm	2	7.05		2.85	40.19			
		Toilet	Sqm	1	3.04		2.85	8.66			
			Sqm	2	1.56		2.85	8.89			
		Deduction									
		Window	Sqm	-12	1.2		1.5	-21.60			
		V	Sqm	-4	0.6		0.6	-1.44			
		Doors									
		In Gym Area	Sqm	-1	0.75		2.1	-1.58			
		Near Staircase	Sqm	-1	1.5		2.25	-3.38			
		Doors	Sqm	-8	0.75		2.1	-12.60			
		Changing Room	Sqm	-4	0.9		2.4	-8.64			
		C4	Sqm	-1	2.85		1.2	-3.42			
		C8	Sqm	-1	2.85		1.2	-3.42			
		C9	Sqm	-1	2.85		1.2	-3.42			
		Columns									
		C1	Sqm	3	4.35		0.94	12.30			
		C2	Sqm	1	4.35		0.94	4.10			
		C3	Sqm	2	4.35		0.94	8.20			

402.83

Assistant Executive Engineer Yelahanka Sub Division BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency: Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		C4	Sqm	1	2.85		1.8	5.13			
		C5	Sqm	2	4.05		1.8	14.58			
		C8	Sqm	2	4.05		1.8	14.58			
		C9	Sqm	5	4.05		1.8	36.45			
		C10	Sqm	3	4.05		1.8	21.87			
		C11	Sqm	2	4.05		1.8	14.58			
							Total Executed Quantity	**510.02**			
							Modified Schedule B Qty	**510.02**			
							Now to be Paid Quantity	**510.02**	**89.00**	**45393.00**	
Item No. 13		Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)									
Measurement Taken on											
		Longer Direction	Sqm	1	30		5.05	151.50			
			Sqm	1	0.65		5.05	3.28			
		Shorter Direction	Sqm	1	15.95		6.82	108.78			
		Changing Room	Sqm	2	10.27		2.85	58.54			
			Sqm	2	5.56		2.85	31.69			
		Near Staircase	Sqm	2	3.88		2.85	22.12			
			Sqm	4	4.72		2.85	53.81			
		Toilet	Sqm	2	7.05		2.85	40.19			
			Sqm	1	3.04		2.85	8.66			
			Sqm	2	1.56		2.85	8.89			
		Deduction									
		Window	Sqm	-12	1.2		1.5	-21.60			
			Sqm	-4	0.6		0.6	-1.44			
		Doors									
		In Gym Area	Sqm	-1	0.75		2.1	-1.58			
		Near Staircase	Sqm	-1	1.5		2.25	-3.38			
		Doors	Sqm	-8	0.75		2.1	-12.60			

CRTC Foundry Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

402.83

446.87

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		Changing Room	Sqm	-4	0.9		2.4	-8.64			
		C4	Sqm	-1	2.85		1.2	-3.42			
		C8	Sqm	-1	2.85		1.2	-3.42			
		C9	Sqm	-1	2.85		1.2	-3.42			
		Columns									
		C1	Sqm	3	4.35		0.94	12.30			
		C2	Sqm	1	4.35		0.94	4.10			
		C3	Sqm	2	4.35		0.94	8.20			
		C4	Sqm	1	2.85		1.8	5.13			
		C5	Sqm	2	4.05		1.8	14.58			
		C8	Sqm	2	4.05		1.8	14.58			
		C9	Sqm	5	4.05		1.8	36.45			
		C10	Sqm	3	4.05		1.8	21.87			
		C11	Sqm	2	4.05		1.8	14.58			
		Swimming Pool Building									
		Hall	Sqm	1	5.72		3.05	17.45			
			Sqm	1	5.85		3.05	17.84			
			Sqm	1	9.27		3.05	28.27			
			Sqm	2	5.1		3.05	31.11			
			Sqm	1	3.42		3.05	10.43			
		Beams	Sqm	2	5.72		1.23	14.07			
			Sqm	1	3.42		1.23	4.21			
		Celing	Sqm	1	5.72	9.27		53.02			
		Deduction									
		MD	Sqm	-2	2.37		2.09	-9.91			
		D	Sqm	-1	1.2		2.1	-2.52			
		W	Sqm	-2	2		1.5	-6.00			
							Total Executed Quantity	**717.73**			
							Tender Quantity	**540.69**			
							Quantity Upto 125%	**675.86**			
							Quantity Above 125%	**41.87**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**675.86**	**103.00**	**69614.00**	
							Quantity Above 125%	**41.87**	**103.08**	**4317.00**	

44687

675.86 + 41.87 = 717.73

C4 Re Hundred Sqfeet

Asst. Executive Engineer Project Division Yelahanka Zone BBMP Bangalore-92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency		Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094									
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 14		Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to givean even shade after throughly brooming the surface to remove all dirtand loose powdered material, free from mortar drops and other foreign matter cost of materials, labours,complete as per specifications.									
Measurement Taken on											
		External Plastring									
		Longer Direction	Sqm	1	30		5.05	151.50			
			Sqm	1	0.65		5.05	3.28			
		Shorter Direction	Sqm	1	15.95		6.82	108.78			
		Chajja									
		Near Door	Sqm	2	6.23	0.6		7.48			
			Sqm	1	6.23		0.15	0.93			
		Windows	Sqm	20	1.5	0.6		18.00			
			Sqm	10	1.5		0.15	2.25			
		V	Sqm	8	0.9	0.6		4.32			
			Sqm	4	0.9		0.15	0.54			
		Parapet Wall	Sqm	1	30.00		0.85	25.50			
			Sqm	1	0.65		0.85	0.55			
		Deduction									
		Window	Sqm	-12	1.2		1.5	-21.60			
			Sqm	-4	0.6		0.6	-1.44			
		Doors	Sqm	-1	0.75		2.1	-1.58			
		Compound Wall									
		North Side									
0	5.45		Sqm	1	5.45		2.7	14.72			
5.45	9.64		Sqm	1	4.19		0.6	2.51			
			Sqm	1	4.19	0.21		0.88			
		Swimming Pool Dead end									
0	13.85		Sqm	2	13.85		2.05	56.79			
13.85	28.85		Sqm	2	15		1.78	53.40			
28.85	43.85		Sqm	2	15		1.78	53.40			

Asst. Executive Engineer Project Division Yelahanka Zone BBMP Bangalore - 92

480.21

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Gym Room above existing Swimming Pool Office Building and other developmental works in Allalasandra Ward No.04 Yelahanka Satellite Town

MEASUREMENT SHEET

First & Final Bill

Agency: Sri. D.K.Nagaraj (M/s DKN Associates), #E-301, Utsav, Seenappa Layout, New BEL Road, Bangalore-560094

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
43.85	47.05		Sqm	2	3.2		1.78	11.39			
		On Top Face									
			Sqm	1	13.85	0.2		2.77			
			Sqm	1	15	0.2		3.00			
			Sqm	1	15	0.2		3.00			
			Sqm	1	3.2	0.2		0.64			
		Near Bulding North									
0	6.23		Sqm	2	6.23		2.33	29.03			
			Sqm	1	6.23	0.2		1.25			
		West Side									
0	19.15		Sqm	1	19.15		0.58	11.11			
			Sqm	1	19.15	0.21		4.02			
		South Side									
0	15		Sqm	1	15		0.35	5.25			
15	30		Sqm	1	15		0.5.	15.00			
30	45		Sqm	1	15		0.56	8.40			
45	47.25		Sqm	1	2.25		0.55	1.24			
		On Top									
			Sqm	1	15	0.3		4.50			
			Sqm	1	15	0.3		4.50			
			Sqm	1	15	0.3		4.50			
			Sqm	1	2.25	0.3		0.68			
		East Side									
0	11.7		Sqm	1	11.7	0.52		6.08			
0	11.7		Sqm	2	11.7		0.55	12.87			
11.7	18.35	Gate	Sqm	1	0		2.85	0.00			
18.35	33.35		Sqm	2	15		2.56	76.80			
33.35	48.35		Sqm	2	15		2.56	76.80			
48.35	63.35		Sqm	2	15		2.56	76.80			
63.35	78.35		Sqm	2	15		2.56	76.80			
78.35	91.28		Sqm	2	12.93		2.56	66.20			
91.28	95.08	Gate	Sqm	1	0		2.57	0.00			
95.08	107.3		Sqm	2	12.18		2.56	62.36			

1045.20

CRF Laundry 31/01/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner